ಸಂಖ್ಯೆ

42) ಮಂಡಿಸಿದೆ:

ಗುತ್ತಿಗೆದಾರರಾದ ಶ್ರೀ ಕೆ. ನಾಗರಾಜ್ ರವರಿಗೆ Improvements to drain at 11th cross of Havnoor Badavane in W.No.14 ಕಾಮಗಾರಿಯನ್ನು ಕೈಗೊಳ್ಳಲು ದಿನಾಂಕ: 12-08-2013 ರಂದು ಕಾರ್ಯದೇಶ ನೀಡಿದ್ದು, ಸದರಿ ಕಾರ್ಯದೇಶದಲ್ಲಿ ಕಾಮಗಾರಿ ಕೈಗೊಳ್ಳಲು 90 ದಿನಗಳ ಕಾಲಾವಕಾಶ ನೀಡಲಾಗಿತ್ತು. ಆದರೆ ಗುತ್ತಿಗೆದಾರರು ದಿನಾಂಕ: 31-12-2013 ರಂದು ಕಾಮಗಾರಿಯನ್ನು 49 ದಿನಗಳ ವಿಳಂಬವಾಗಿ ಪೂರ್ಣಗೊಳಿಸಿದ್ದು, ಕಾಮಗಾರಿ ವಿಳಂಬಕ್ಕೆ ಕಾಲವಿಸ್ತರಣೆ, ಸ್ಥಿರೀಕರಣ ಹಾಗೂ ದಂಡ ವಿಧಿಸುವ ಬಗ್ಗೆ ತಮ್ಮ ಆದೇಶ ಕೋರಿದೆ.

ಕಿಬಗಕಿ/13

43) ಎ.ಕೆ)

ಪಿಂಡಿಕೆ (42) ರಂತೆ 49 ದಿನಗಳ ವಿಳಂಬವನ್ನು ಕ್ರಮಬದ್ಧಗೊಳಿಸಿ ಆದೇಶಿಸಲು ಅಂಗೀಕರಿಸಲಾಗಿದೆ.

24/1/14

44) ಕಿ.ಅ.ಪ) ನಿಗದಿಪಡಿಸಿರುವ 49 ದಿನ ವಿಳಂಬವನ್ನು ಅಧಿನಿಯಮ 4(1)2007 ರಂತೆ ಮಿತಿಗೊಳಿಸಿ

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

45 CE(Z)

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ದಾಸರಹಳ್ಳಿ ವಲಯ, ಬೆಂಗಳೂರು

EE)

EXTENSION OF TIME

Name of the Work:	Improvements to drain at 11th cross of Havnoor Badavane in W.No.14
Job No:	014-13-000010
Work order No:	106/13-14 D:12.08.2013
BR No:	685/29.03.2014

Since the penalty has already been levied on the contractor, the issue of E.O.T may please be deemed as considered at the appropriate level by the then officers.

30/9/15

Executive Engineer
Dasarahalli Division, Dasarahalli Zone
Bruhat Bengaluru Mahanagara Palike